

**START WEEK OF MARCH 11TH**

WEEK # (RED = SIDEWALK CLOSED TO PUBLIC)  
 1 - DEMO, CURB  
 2 - CONDUITS, SLEEVING  
 3 & 4 - FLATWORK

ONGOING WORK; INDIVIDUAL PARKING SPACES MAY BE CLOSED INTERMITTENTLY  
 - LANDSCAPE AND IRRIGATION  
 - BRICK  
 - SITE FURNISHINGS

ONGOING WORK; INDIVIDUAL PARKING SPACES MAY BE CLOSED INTERMITTENTLY  
 - LANDSCAPE AND IRRIGATION  
 - BRICK  
 - SITE FURNISHINGS  
 - FIRE PLACE CONSTRUCTION

ONGOING WORK; INDIVIDUAL PARKING SPACES MAY BE CLOSED INTERMITTENTLY  
 - LANDSCAPE AND IRRIGATION  
 - BRICK  
 - SITE FURNISHINGS  
 - SHADE STRUCTURE INSTALL

ONGOING WORK; INDIVIDUAL PARKING SPACES MAY BE CLOSED INTERMITTENTLY  
 - LANDSCAPE AND IRRIGATION  
 - BRICK  
 - SITE FURNISHINGS  
 - ENTRY SIGN INSTALLATION

FRONT HALF (STREET SIDE) OF THE SIDEWALK WILL BE REMOVED FIRST, TO ALLOW FOR THE IMPROVEMENTS. THE BACK HALF (BUILDING SIDE) WILL BE REMOVED AS THE NEW FLATWORK IS INSTALLED

PARKING SPACES WILL BE CLOSED DURING CONSTRUCTION AND OPENED AS PHASING ALLOWS. INDIVIDUAL SPACES WILL BE BLOCKED OFF AS WORK CONTINUES. (TYP.)

**START WEEK OF APRIL 1ST**  
 \*LIGHT POLES WILL BE REMOVED WEEK OF MARCH 11TH\*

**START WEEK OF APRIL 29TH**

**START WEEK OF MAY 20TH**  
 \*LIGHT POLES WILL BE REMOVED WEEK OF APRIL 29TH

WEEK # (RED = SIDEWALK CLOSED TO PUBLIC)  
 1 - DEMO, CURB, LIGHT POLES  
 2 & 3 - FOOTINGS, CONDUITS, SLEEVING, LIGHT POLE BASES  
 3, 4 & 5 - FLATWORK

WEEK # (RED = SIDEWALK CLOSED TO PUBLIC)  
 1 - DEMO (FRONT HALF OF SIDEWALK), CURB  
 2 & 3 - FOOTINGS, CONDUITS, SLEEVING, BUMP OUT CONSTRUCTION  
 4 & 5 - DEMO AND RE-POUR SIDEWALK, FRONT ACCESS TO BUSINESSES WILL BE LIMITED

WEEK # (RED = SIDEWALK CLOSED TO PUBLIC)  
 1 - LIGHT POLES, DEMO (FRONT HALF OF SIDEWALK), CURB  
 2 & 3 - FOOTINGS, CONDUITS, SLEEVING, BUMP OUT CONSTRUCTION  
 4 & 5 - DEMO AND RE-POUR SIDEWALK, FRONT ACCESS TO BUSINESSES WILL BE LIMITED

WEEK # (RED = SIDEWALK CLOSED TO PUBLIC)  
 1 - DEMO, CURB  
 2 - FOOTINGS, CONDUITS, SLEEVING, LIGHT POLE BASES  
 3 & 4 - FLATWORK

ONGOING WORK; INDIVIDUAL PARKING SPACES MAY BE CLOSED INTERMITTENTLY  
 - LANDSCAPE AND IRRIGATION  
 - BRICK  
 - SITE FURNISHINGS  
 - ENTRY SIGN INSTALLATION

ONGOING WORK; INDIVIDUAL PARKING SPACES MAY BE CLOSED INTERMITTENTLY  
 - LANDSCAPE AND IRRIGATION  
 - BRICK  
 - SITE FURNISHINGS

ONGOING WORK; INDIVIDUAL PARKING SPACES MAY BE CLOSED INTERMITTENTLY  
 - LANDSCAPE AND IRRIGATION  
 - BRICK  
 - SITE FURNISHINGS

ONGOING WORK; INDIVIDUAL PARKING SPACES MAY BE CLOSED INTERMITTENTLY  
 - LANDSCAPE AND IRRIGATION  
 - BRICK  
 - SITE FURNISHINGS  
 - ENTRY SIGN INSTALLATION

CROSSWALK CONSTRUCTION AND ASPHALT SEALCOATING IS ESTIMATED TO TAKE PLACE IN JUNE. STATE STREET BLOCKS WILL BE CLOSED TO TRAFFIC. CITY SIDEWALKS WILL REMAIN OPEN.

BM#1) ELEVATION: 799.72  
 W. FLANGE BOLT UNDER "E" ON HYDRANT LOCATED NW. CORNER OF INTERSECTION OF JEFFERSON STREET AND STATE STREET  
 BM#4) ELEVATION: 800.12  
 NE. FLANGE BOLT UNDER "E" ON HYDRANT LOCATED NW. CORNER OF INTERSECTION OF CHURCH STREET AND STATE STREET  
 BM#5) ELEVATION: 796.15  
 SE. FLANGE BOLT UNDER "E" ON HYDRANT LOCATED NW. CORNER OF INTERSECTION OF BROADWAY STREET AND STATE STREET  
 BM#6) ELEVATION: 792.98  
 SE. FLANGE BOLT UNDER "E" ON HYDRANT LOCATED NE. CORNER OF INTERSECTION OF MICHIGAN STREET AND STATE STREET  
 BM#7) ELEVATION: 789.94  
 NE. FLANGE BOLT UNDER "E" ON HYDRANT LOCATED NW. CORNER OF INTERSECTION OF BOLTWOOD STREET AND STATE STREET  
 THE ELEVATIONS ARE BASED ON NAVD 88